

BALTIMORE GAS AND ELECTRIC COMPANY (BGE)

Residential HVAC Quality Installation (a BGE Smart Energy Savers ProgramSM)

2009 Performance Worksheet



This Performance Worksheet must be uploaded as a supporting document to the Rebate Application.

I. Contractor Information	
Company Name:	Telephone Number:
Technician Name:	Service Date:

II. Customer Information	
Customer Name:	BGE Account Number:
Address:	City/State/ZIP:

III. Design	
Check all that apply:	<input type="checkbox"/> A/C <input type="checkbox"/> Heat Pump <input type="checkbox"/> Gas Furnace
Area of zone covered by unit: _____ Sq. Ft.	Number of systems in home: _____
Heat Gain/Heat Loss Calculation Method:	<input type="checkbox"/> ACCA Manual J (Version 7) <input type="checkbox"/> ACCA Manual J (Version 8) <input type="checkbox"/> Other (indicate type): _____
<i>Note: For existing residential buildings, without contractor modification of the existing duct system, only block load heat gain/heat loss load calculations are required.</i>	
Duct Design Method:	<input type="checkbox"/> ACCA Manual D <input type="checkbox"/> None <input type="checkbox"/> Other (indicate type): _____
Equipment Specification Method:	<input type="checkbox"/> ACCA Manual S <input type="checkbox"/> OEM Recommendation <input type="checkbox"/> Other (indicate type): _____

IV. Installed Central A/C or Heat Pump Equipment		
Type of Installation:	<input type="checkbox"/> Replacement - Failed Unit <input type="checkbox"/> Replacement - Operating Unit <input type="checkbox"/> New System - Existing Home	
Condenser/Outdoor Unit:	Manufacturer:	Tonnage:
	Model Number:	SEER:
	Serial Number:	EER:
	Cooling Capacity (Btuh):	HSPF:
	Heating Capacity (Btuh) @ 47 °F:	AHRI Number:
	Cooling and Heating Capacity (Btuh) should match the information on the AHRI Certificate	
Coil/Indoor Unit:	Manufacturer:	
	Model Number:	Serial Number:

V. Installed Gas Furnace Equipment		
Gas Furnace:	Manufacturer:	AFUE:
	Model Number:	Serial Number:
	Input Btuh:	Output Btuh:
	ECM or ICM: <input type="checkbox"/> Yes <input type="checkbox"/> No	Indicate Type: ECM <input type="checkbox"/> or ICM <input type="checkbox"/>
	AHRI/GAMA Ref. Number: _____	

VI. Gas Combustion Test		
Return air: _____ °F DB	Supply air: _____ °F DB	
Orifice size:	Manifold pressure: _____ IWC	Gas meter dial size:
Gas meter seconds for one revolution of meter:	Low:	High:

VII. Gas Meter Test Calculations

Indicate high fire gas rate (from meter lookup tables): _____

Indicate actual high fire rate: _____

Indicate temperature rise at high fire rate: _____

O2: _____	CO: _____	Stack temperature: _____ °F	Draft pressure: _____ PSI
-----------	-----------	-----------------------------	---------------------------

VIII. Combustion Venting System

Vent system sizing per one of the following: OEM instructions International Fuel Gas Code (IFGC)
 National Fuel Gas Code (NFGC, NFPA 54) Local building code requirements

IX. Combustion Appliance Zone (CAZ) Safety Check

CO detector in mechanical room? <input type="checkbox"/> Yes <input type="checkbox"/> No	CAZ with regard to outside: _____ PA	Ambient CO in CAZ: _____ PPM
Pre-test Natural Conditions:	CO in flue Domestic Hot Water: _____ PPM	Heat: _____ PPM Pass Spillage Test: <input type="checkbox"/> Yes <input type="checkbox"/> No
Pre-test Worst Case Conditions (all exhaust fans and dryer on):	CO in flue Domestic Hot Water: _____ PPM	Heat: _____ PPM Pass Spillage Test: <input type="checkbox"/> Yes <input type="checkbox"/> No
Post-test Natural Conditions (after duct sealing):	CO in flue Domestic Hot Water: _____ PPM	Heat: _____ PPM Pass Spillage Test: <input type="checkbox"/> Yes <input type="checkbox"/> No
Post-test Worst Case Conditions (after duct sealing):	CO in flue Domestic Hot Water: _____ PPM	Heat: _____ PPM Pass Spillage Test: <input type="checkbox"/> Yes <input type="checkbox"/> No

In the event the Combustion Appliance Zone (CAZ) spillage test fails then corrective action is required.

X. Air Flow Tests

Measured air volume at evaporator: _____ CFM	Indicate whether the test was performed in cooling or heating mode: <input type="checkbox"/> Heating <input type="checkbox"/> Cooling	
Static Pressure:	Return: _____ IWC	Measurement location: _____
	Supply: _____ IWC	Measurement location: _____
Measurement Method:	<input type="checkbox"/> Pressure Matching Method <input type="checkbox"/> Anemometer <input type="checkbox"/> Flow Grid <input type="checkbox"/> Fan Curve <input type="checkbox"/> TESP/Blower Table Method <input type="checkbox"/> Temperature Rise Method (Heating only) <input type="checkbox"/> Other Equivalent (indicate method): _____	

XI. Refrigerant Tests

Outdoor ambient temperature (at condenser): _____ °F DB

Air temperatures are measured in the ductwork near the evaporator and not in conditioned space

Cooling Mode:	Return: _____ °F DB	_____ °F WB
	Supply: _____ °F DB	_____ °F WB
Heating Mode:	Return: _____ °F DB	
	Supply: _____ °F DB	
Refrigerant Calculations:	Liquid line pressure: _____ PSI	Liquid line temperature: _____ °F DB
	Suction line pressure: _____ PSI	Suction line temperature: _____ °F DB
	Subcooling (condensing temperature minus liquid line temperature): _____ °F DB	
	Superheat (suction line temperature minus evaporating temperature): _____ °F DB	
For TXV - Must be +/- 3 °F of goal	OEM subcooling goal: _____ °F DB	
	Subcooling deviation (subcooling minus subcooling goal): _____ °F DB	
For Fixed Orifice - Must be +/- 5 °F of goal	Superheat goal: _____ °F DB	
	(from superheat lookup tables, based on outdoor ambient and return air wet bulb temperatures)	

XII. Duct Leakage

(A) Measured airflow (from Air Flow Tests section above): _____ CFM

(B) Existing system duct leakage: _____ CFM Leakage % reduction [(B minus C)÷B] X 100: _____ CFM

(C) Post installation duct leakage: _____ CFM Total % leakage (C÷A) X 100: _____ CFM

XIII. Electrical Measurements

	Volts	Amps	Watts
Blower Motor			
Compressor & Condenser Fan (indicate total of both units)			
Total System			

Meets ACCA Quality Installation Section 4.3? Yes

The contractor shall provide evidence of the following:

- a) LINE and LOW VOLTAGES per equipment (single and three-phase) rating plate – the percentage (or amount) below or above nameplate values are within OEM specifications and/or code requirements
- b) AMPERAGES per equipment (single and three-phase) rating plate – the percentage (or amount) below or above nameplate values are within OEM specifications and/or code requirements
- c) LINE and LOW-VOLTAGE wiring sizes per NEC (National Electric Code) or equivalent
- d) GROUNDING/BONDING per NEC or equivalent

XIV. System Controls

Meets ACCA Quality Installation Section 4.6? Yes

The contractor shall provide evidence of the following:

- a) Operating controls and safety controls are compatible with the system type and application, and the selected controls are consistent with OEM recommendations and industry practices, and
- b) Operating controls and safety controls lead to proper sequencing of equipment functions, with all controls and safeties functioning per OEM or customer design specifications

Note: Examples of operating controls include thermostats, humidistats, economizer controls, etc. Examples of safety controls include temperature limit switch, airflow switch, condensate overflow switch, furnace limit switch, boiler limit switch, etc.

XV. System Documentation & Owner Education

A copy of this report and OEM manuals were left with owner.

A system operation was demonstrated for the owner.

For additional assistance regarding this form, please contact ResidentialHVAC@BGESmartEnergy.com or call 410.290.1214.

For more information about the program, go to BGESmartEnergy.com